COMPLETION REPORT

1. Name of Work : **IMPROVEMENTS TO LAKSHMIPURA MAIN ROAD FROM GOVT HOSPITAL ROAD TO GURUNATH LAYOUT IN WARD NO.12, IN SHETTYHALLI SUB DIVISION**

2. Sanctioned Estimate No. & Dt :

3. Head of Account which is Chargeable : P- 2654

4. Work Order No. & Dt : EE/BD/NO/103/13-14 Dt 27.06.2014

5. Name of Contractor : **THE TECHNICAL MANAGER, KRIDL**

6a. Time stipulated for completion of work : 90 days

b. Delay in execution of work : --

7. Measurement recorded in : M.B. No. 2251/14-15 Page No. 225019 to 225026,

8. Check measurement of the Asst. : M.B. No. 2257/14-15 Page No. 225019-26/1

Asst. Exe. Eng. / Exe. Eng :

9. Name of the Office / Official : Asst Exe Engg. Shettihalli Sub Div

incharge of the work :

10. a) Asst. Engineer : Ravi. N.K.

b) Asst. Exe. Engineer : Ramachandramurthi. S.M.

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
4750000=00	4742693=-	—	7307=00

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

Ravi.N.K 30/7/14.

ASST. ENGINEER

ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

ಕಾರ್ಯಪಾಲಕರ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು-57.

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು.

ACCOUNTS SUPTD. ( )